

# FR3275184

## New Market Streetscape Project

### Construction Update

June 23, 2015



Picture of Crew working on retaining walls along MD 144

Please drive carefully through the work zone and beyond:

- Observe new signs and flaggers during lane closures.
- Watch for construction equipment and working crews.



Here is a picture of crew placing concrete storm drain pipe along MD 144

#### Recent Accomplishments:

1. Crews are still working on Storm Drain installation.
2. Crews have completed ditch work behind 69 West Main St.
3. Crews have completed most of the work for redline revision (24" storm drain)
4. Crews have begun working on retaining wall E and D

#### Upcoming work schedule:

1. Crews will continue to work on storm drain on MD 144.
2. Crews will begin working on sidewalk and curb.
3. Crews are going to begin work on retaining wall. C

On behalf of Maryland State Highway Administration (SHA), I would like to thank you for your cooperation and patience. Please drive with caution through our work zone.

David James, Project Engineer

Maryland State Highway Administration

Project Office (301) 865-0951

[djames@sha.state.md.us](mailto:djames@sha.state.md.us)