



ABOVE: CONCRETE BARRIER ON SHOULDER ON APPROACH TO BRIDGE. (OCT. 21, 2014)

Project Update

MD 140 Liberty Reservoir Bridge Rehabilitation

FALL 2014

Work on Westbound Wrapping Up

As Stage 1 wraps up at the edge of the westbound side, crews are preparing to move to the eastbound edge of bridge for Stage 2A.

Recent Progress:

- Installation of a new gas line on the westbound side of the bridge is complete.
- The concrete deck and parapet have been poured for Stage 1.
- Crews have begun preparations below the bridge for Stage 2 work (on the eastbound side), including installing a protection shield, chipping, and form work.
- Crews are working on concrete barrier on the approaches to the bridge (pictured above).

Upcoming Work:

- Crews will shift traffic onto the newly completed westbound side of the bridge and relocate the work zone to the eastbound side for Stage 2A, which will take place during the winter months with construction limited to the edge of the eastbound side of the bridge, maintaining four lanes of traffic.



Stage 1 bridge deck and parapet (September 23, 2014).

PROJECT AT A GLANCE

LOCATION: MD 140 AT BALTIMORE/CARROLL COUNTY LINE (LIBERTY RESERVOIR BRIDGE)

COST: \$7 MILLION

SHA PROJECT ENGINEER: MARK ALLEN

CONTRACTOR: ANCHOR CONSTRUCTION CORP.

ANTICIPATED COMPLETION: SPRING 2016

Stage 1 | 2A | 2B | Stage 3 | Stage 4

Stage: 1

(WESTBOUND SIDE OF BRIDGE)

FOR MORE INFORMATION

Visit the project website at tinyurl.com/md140bridge

To submit comments or questions, see the [feedback](#) section on the website or call the field office at 410-526-3500.



GLOSSARY OF CONSTRUCTION TERMS

<p>ABUTMENT - BRIDGE END SUPPORT</p> <p>PIER - BRIDGE CENTRAL SUPPORT</p> <p>DECK - DRIVING SURFACE OF BRIDGE</p> <p>PARAPET - SAFETY WALL</p>	
--	--