

FR3275184

New Market Streetscape Project

Construction Update

February 19, 2015



Crews install storm drain pipe on MD 144 (Feb. 18, 2015).

Please drive carefully through the work zone and beyond:

- Slow down and give the road your full attention.
- Observe new signs and flaggers during lane closures.
- Watch for construction equipment and working crews.



Tree protection areas have been set up throughout the project limits (Feb. 18, 2015).

Recent Accomplishments:

1. Crews have begun working on storm drain installation near the fire hall.
2. Crews are relocating gas main and house connections that are in the way of new storm drain structures.
3. Crews have installed tree protection throughout the project limits
4. Crews have removed old utility poles.

Upcoming work schedule:

1. Crews will continue to work on storm drain and will eventually be working on MD 144.
2. Crews will continue to relocate gas mains
3. Verizon crews will begin to work on line relocation.

On behalf of Maryland State Highway Administration (SHA), I would like to thank you for your cooperation and patience. Please drive with caution through our work zone.

David James, Project Engineer

Maryland State Highway Administration

Project Office (301) 865-0951

djames@sha.state.md.us