

FR4185180

Motter Avenue Bridge Project

Construction Update

June 15, 2012



- Observe new signs and flaggers during lane closures.
- Please drive carefully through work zone and beyond.
- Watch for construction equipment and working crews.



Recent Accomplishments

1. Crews have started placing storm drain structures.
2. Crews have completed grading for two stormwater management basins.
3. Crews have started grading for road widening on the ramp from northbound US 15 to Motter Avenue.
4. Crews have started to remove old curb and sidewalk along Motter Avenue for replacement.

Upcoming work schedule:

1. Crews will finish placing erosion and sediment controls.
2. Crews will be placing more storm drain structures.
3. Crews will begin installing new curb and sidewalk ramps along Motter Avenue.
4. Crews will continue grading for the widened US 15 ramp.

On behalf of Maryland State Highway Administration, I would like to thank you for your cooperation and patience. Please drive with caution through our work zone.

David James (Project Engineer)

Maryland State Highway Administration

Project office (301) 815-1024

djames@sha.state.md.us.com