


CONSTRUCTION DETAILS

- A. INSTALL OPTICOM DETECTOR EYE AND ASSOCIATED WIRING TO CONTROLL CABINET.
- B. USE EXISTING CABINET PROGRAM CONTROLLER WITH PRE-EMPTION PHASE TIMING


EQUIPMENT LIST

EQUIPMENT TO BE FURNISHED AND INSTALLED BY SHA		
9000	1 EA	FURNISH AND INSTALL OPTICOM DETECTOR EYE
9001	75 LF	FURNISH AND INSTALL 4 CONDUCTOR DETECTOR CABLE



STATE OF MARYLAND  
DEPARTMENT OF TRANSPORTATION  
STATE HIGHWAY ADMINISTRATION  
OFFICE OF TRAFFIC & SAFETY  
TRAFFIC ENGINEERING DESIGN DIVISION

MD 246 AT ESSEX DRIVE

APPROVALS		REVISIONS		SCALE <u>1" = 20'</u> ADVERTISED DATE <u>8-14-1984</u> CONTRACT NO. <u>SM 740-501-576</u>	
TEAM LEADER  ASST. DIV. CHIEF  DIVISION CHIEF  OFFICE DIRECTOR	<div>ORIGINAL ON FILE</div>	11/2007 INSTALL OPTICOM PRE-EMPTION FOR N/B ESSEX DRIVE (SHOP FORCES) TIMS # H786		DESIGNED BY <u>P.A.H.</u> COUNTY <u>ST. MARY'S</u>	
		JAH 12-21-86  INSTALL UNDERGROUND FEED		DRAWN BY _____ LOGMILE _____	
		BT SR DAZ ETP TH		CHECKED BY <u>K.J.B.</u> TIMS NO. <u>H786</u>	
		A RELOCATE AND UPDATE EQUIPMENT FOR GEOMETRIC IMPROVEMENTS 10-04084		F.A.P. NO. _____ TOD NO. _____	
				TS NO. <u>1357 C</u> DRAWING _____ OF _____ SHEET NO. <u>01</u> OF <u>01</u>	
PLOTTED: Thursday, August 06, 2009 at 9:30:41 AM FILE: msp-001_H786.dgn					

BY: mtrucker1