

MD 32 Linden Church Interchange

Project Construction Update

October 2012



This picture shows the barrier wall crews have installed on MD 32, looking north from the Linden Church Road intersection.

- Please watch for new traffic patterns.
- Observe new signs and flaggers during lane closures.
- Please drive carefully through work zone and beyond.
- Watch for construction equipment and working crews.



This picture shows the start of clearing trees in the area of the new exit ramp along southbound MD 32.

Current Progress:

1. Crews have installed temporary traffic signs and barrier wall on the southbound lanes of MD 32 (pictured at top left).
2. Crews have started to clear vegetation in the area of the planned exit ramp from southbound MD 32 to Linden Church Road (pictured at lower left).
3. Crews have installed erosion and sediment control measures for the first phase of the project.
4. Bicycle detour signs are in place. Bicycles are prohibited on MD 32 (both northbound and southbound) between Burntwoods Road and MD 108 for the duration of the project. Bicyclists should follow the posted detour route, which uses Ten Oaks Road.

Upcoming Work:

1. Crews will continue installing the remaining erosion and sediment control measures for the first phase of the project.
2. Crews will install barrier wall along MD 32 south of the Linden Church Road intersection.
3. Crews will begin constructing the central pier, or support column, for the new bridge that will carry Linden Church Road over MD 32.
4. Crews will install drainage pipes and relocate utilities.

On behalf of Maryland State Highway Administration, I would like to request your cooperation and patience. Please drive with caution through our work zones.

Brian Pickens

Construction Project Engineer

Maryland State Highway Administration

Project office: 410-531-1723