

FR4185180

Motter Avenue Bridge Project

Construction Update

July 18, 2013



The completed piers (central support columns) for the new Motter Avenue bridge over US 15. (July 18, 2013.)

Please drive carefully through the work zone and beyond:

- Observe new signs and flaggers during lane closures.
- Watch for construction equipment and working crews.
- Automated speed enforcement is in place on US 15. The speed limit is 55 mph.



The east abutment (end support) for the new bridge. (July 18, 2013.)

Recent Accomplishments:

1. Crews have completed three piers (central supports) for the new bridge in the median of US 15 (pictured at upper left).
2. Crews have poured concrete for the abutments (end supports) for the new Motter Avenue bridge over US 15 (pictured at lower left).
3. Crews have been excavating for a retaining wall.
4. Crews have been installing a temporary traffic signal on Motter Avenue at Rose Hill Plaza/Exxon.
5. Crews have completed installing chain link fence along Motter Avenue at the ramp to southbound US 15.

Upcoming work schedule:

1. Crews will begin to set steel beams across US 15 for the new Motter Avenue bridge.
2. Crews will continue working on retaining wall along Motter Avenue.
3. Crews will install electrical conduit, signal foundations and light poles.
4. Crews will be boring electrical conduit under Motter Avenue for electrical conduit tie-ins.

On behalf of Maryland State Highway Administration (SHA), I would like to thank you for your cooperation and patience. Please drive with caution through our work zone.

David James, Project Engineer

Maryland State Highway Administration

Project Office (301) 815-1024

djames@sha.state.md.us