

FR4185180

Motter Avenue Bridge Project

Construction Update

June 18, 2013



The contractor is working on placing forms and rebar for pier (central support) "E" for the new bridge. (June 19, 2013.)

Please drive carefully through the work zone and beyond:

- Observe new signs and flaggers during lane closures.
- Watch for construction equipment and working crews.
- Automated speed enforcement is in place on US 15. The speed limit is 55 mph.



Crews have completed the concrete footer and have begun placing forms for the west abutment (end support) for the new bridge. (June 19, 2013.)

Recent Accomplishments:

1. Crews have completed concrete pours for the footers of both abutments (end supports) for the new Motter Avenue bridge over US 15.
2. Crews have been working on placing concrete for new curb and for new sidewalk along Opossumtown Pike.
3. Crews have been installing storm drain structures and pipe along Opossumtown Pike.
4. Crews have complete placing concrete for pier (central bridge support) "D" in median of US 15.
5. Crews have placed base asphalt along Opossumtown Pike, the northbound US 15 ramp to Motter Avenue, and the ramp from Motter Avenue to southbound US 15.

Upcoming work schedule:

1. Crews will place forms and pour concrete for the stems and wing walls of the abutments (end supports) of the new bridge.
2. Crews will pour concrete for the center pier footer in median of US 15.
3. Crews will continue installing storm drain structures along Opossumtown Pike and along US 15.
4. Crews will install electrical conduit, signal foundations and light poles.

On behalf of Maryland State Highway Administration (SHA), I would like to thank you for your cooperation and patience. Please drive with caution through our work zone.

David James, Project Engineer

Maryland State Highway Administration

Project Office (301) 815-1024

djames@sha.state.md.us