

FR4185180

Motter Avenue Bridge Project

Construction Update

May 14, 2014



One of the new concrete piers (central supports) is complete while the other two cure inside their forms. (May 14, 2014)

Please drive carefully through the work zone and beyond:

- Observe new signs and flaggers during lane closures.
- Watch for construction equipment and working crews.
- Automated speed enforcement is in place on US 15. The speed limit is 55 mph.



A retaining wall is formed along the shoulder of US 15 under the new Motter Avenue Bridge. (May 14, 2014)

Recent Accomplishments:

1. Crews have completed the west abutment (end support) for the new Motter Avenue bridge over US 15.
2. Crews have completed the footer, and are working on pouring concrete, for a retaining wall in front of the bridge abutment (end support) off of the northbound shoulder of US 15 (pictured at lower left).
3. Crews have continued forming and pouring concrete for the new piers (central supports) for the bridge (pictured at upper left).
4. Crews have been working on storm drain installation.
5. Crews have graded the entrance to Amber Meadows and placed base asphalt.

Upcoming work schedule:

1. Crews will continue to work on piers and the F wall.
2. Crews will continue installing storm drain structures on Motter Avenue/Opossumtown Pike.
3. Crews will place concrete for curb, gutter and sidewalk.
4. Crews will construct median islands on Opossumtown Pike.
5. Crews will set steel girders for the next phase of the bridge.

On behalf of Maryland State Highway Administration (SHA), I would like to thank you for your cooperation and patience. Please drive with caution through our work zone.

David James, Project Engineer
Maryland State Highway Administration
Project Office (301) 815-1024
djames@sha.state.md.us