

BORDER REV. DATE: June 1, 2004

BY: RUSERNAME

PROJECT DESCRIPTION GENERAL

THIS PORTION OF THE PROJECT INVOLVES THE RECONSTRUCTION OF A TEMPORARY TRAFFIC MOT SIGNAL WITH STREET LIGHTING TO BE INSTALLED AT THE INTERSECTION OF MD 404 (SHORE HIGHWAY) AND MD 16 (HARMONY ROAD)/DOUBLE HILLS ROAD IN CAROLINE COUNTY.

INTERSECTION OPERATION

THE INTERSECTION WILL OPERATE IN A SEMI- ACTUATED MODE USING 4 NEMA PHASES. THIS TEMPORARY TRAFFIC SIGNAL SHALL OPERATE DURING THE MOT PHASE 3 STAGE, UNTIL SUCH TIME, FULL REMOVAL OF ALL EQUIPMENT IS REQUESTED BY THE ENGINEER.

SPECIAL NOTES

1. THE FOLLOWING CONTACT PERSONS FOR THIS PROJECT ARE AS FOLLOWS:

PROJECT CONTACTS:

MR. ROBERT L. KIEL, ASSISTANT DISTRICT ENGINEER - TRAFFIC
PHONE: (410) 810-3240
MR. JEFF AMORIELLO, ASSISTANT DISTRICT ENGINEER - CONSTRUCTION
PHONE: (410) 810-3270
MR. TERRY O. WRIGHT, ASSISTANT DISTRICT ENGINEER - MAINTENANCE
PHONE: (410) 810-3250
MR. BARRY CLOTHIER, UTILITY ENGINEER
PHONE: (410) 810-3275
MR. RICHARD L. DAFF, SR. CHIEF TRAFFIC OPERATIONS DIVISION
PHONE: (410) 787-7630

EQUIPMENT LIST

A. EQUIPMENT TO BE SUPPLIED BY THE ADMINISTRATION.

| CATEGORY CODE NO. | DESCRIPTION | UNITS | QUANTITY |
|----------------------|-------------|-------|----------|
|----------------------|-------------|-------|----------|

B. EQUIPMENT TO BE FURNISHED AND/OR INSTALLED BY THE CONTRACTOR.


| CATEGORY CODE NO. | DESCRIPTION | UNITS | QUANTITY |
|----------------------|---|-------|----------|
| 585624 | 24 INCH HEAT APPL. WHITE PERMANENT PREFORMED THERMO. PAVEMENT MARKING | LF | 90 |
| 585462 | REMOVAL OF EXISTING PERMANENT PAVEMENT LINE MARKINGS - ANY WIDTH | LF | 70 |
| 800000 | REMOVE AND DISPOSE OF EXISTING TRAFFIC SIGNAL EQUIPMENT | LS | 1 |
| 800000 | 40 FOOT WOOD POLE - CLASS II | EA | 1 |
| 800000 | BACKGUY AND ANCHOR ASSEMBLIES | EA | 2 |
| 800000 | 20 FOOT LIGHTING ARM ON WOOD POLE | EA | 1 |
| 800000 | RELOCATE EXISTING VIDEO DETECTION CAMERA | EA | 1 |
| 800000 | RELOCATE EXISTING TRAFFIC SIGNAL HEAD (PER HEAD) | EA | 2 |
| 816001 | VIDEO DETECTION CAMERA | EA | 1 |
| 816005 | CONTROL CABLE, 250 FOOT VIDEO DETECTION CAMERA TO CONTROLLER | EA | 1 |
| 831010 | 250 WATT HIGH PRESSURE SODIUM LAMP AND LUMINAIRE | EA | 1 |
| 860272 | 12 INCH VEHICULAR TRAFFIC SIGNAL HEAD SECTION | EA | 18 |
| 861107 | ELECTRICAL CABLE - 5 CONDUCTOR (NO. 14 AWG) | LF | 550 |
| 861116 | ELECTRICAL CABLE - 2 CONDUCTOR (NO. 12 AWG) TRAY CABLE | LF | 200 |
| 869102 | STEEL SPAN WIRE - 3/8 INCH DIAMETER | LF | 140 |

C. SHA FORCES SHALL REMOVE THE CONTROLLER AND ALL AUXILLIARY EQUIPMENT FROM THE CONTROLLER CABINET. THE CABINET AND ALL OTHER MATERIALS TO BE REMOVED BY THE CONTRACTOR SHALL BECOME THE PROPERTY OF THE CONTRACTOR.

| CATEGORY CODE NO. | DESCRIPTION | UNITS | QUANTITY |
|----------------------|-------------|-------|----------|
|----------------------|-------------|-------|----------|

NOTE: EXISTING VIDEO DETECTION CAMERAS UPON REMOVAL SHALL BECOME PROPERTY OF SHA.

WIRING DIAGRAM



KEY

- A, B, C, D } 5 CONDUCTOR ELECTRICAL CABLE (NO. 14 AWG)
- J } 2 CONDUCTOR ELECTRICAL CABLE (NO. 12 AWG) TRAY CABLE
- K } EXISTING 2 CONDUCTOR ELECTRICAL CABLE (NO. 12 AWG) TRAY CABLE, ENERGIZE LUMINAIRE IN THIS PHASE OF MOT.
- L, M } VIDEO DETECTION CABLE
- M } 1-CONDUCTER (NO. 6 AWG) STRAINED COPPER GROUNDWIRE
- PS } POWER SERVICE OVERHEAD (BY OTHERS)
- + } GROUND ROD

PHASE CHART

| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | |
|--------------------|------|------|------|------|------|------|------|------|---|
| | (R) | (R) | (R) | (R) | (R) | (R) | (R) | (R) | |
| | (Y) | (Y) | (Y) | (Y) | (Y) | (Y) | (Y) | (Y) | |
| | (G) | (G) | (G) | (G) | (G) | (G) | (G) | (G) | |
| PHASE 2 AND 6 | G | G | G | G | R | R | R | R | ← |
| 2 AND 6 CHANGE | Y | Y | Y | Y | R | R | R | R | → |
| PHASE 4 AND 8 | R | R | R | R | G | G | G | G | ↑ |
| 4 AND 8 CHANGE | R | R | R | R | Y | Y | Y | Y | ↓ |
| FLASHING OPERATION | FL/Y | FL/Y | FL/Y | FL/Y | FL/R | FL/R | FL/R | FL/R | ↔ |

MOT PHASE 3



STATE OF MARYLAND
DEPARTMENT OF TRANSPORTATION
STATE HIGHWAY ADMINISTRATION
OFFICE OF TRAFFIC & SAFETY
TRAFFIC ENGINEERING DESIGN DIVISION

MD 404 @ MD 16/
DOUBLE HILLS ROAD

GENERAL INFORMATION PLAN

SCALE N.T.S. DATE APRIL 2005 CONTRACT NO. C03215270

DESIGNED BY C. FLEMING COUNTY CAROLINE
DRAWN BY C. FLEMING LOGMILE .05001612.76
CHECKED BY S. RENZI T.I.M.S. NO.
F.A.P. NO. TOD NO.

DRAWING NO. TS-1378C SHEET NO. OF



SABRA, WANG & ASSOCIATES, INC.
1604 JOH AVENUE
SUITE 160
BALTIMORE, MD 21227
(410) 737-6664
WWW.SABRA-WANG.COM

FILE: R:\2001\61HWYDES.WR\TASK 15 MD 404\DWG\SIGNAL\GD02M404.DGN
DATE: 18-APRIL-05 17:01