

**PROJECT DESCRIPTION
GENERAL**

THIS PHASE OF MOT INVOLVES THE RELOCATION OF TRAFFIC SIGNAL HEADS AND SIGNS AT THE INTERSECTION OF MD 45 (YORK ROAD) AND I-695 OFF RAMP E IN BALTIMORE COUNTY.

INTERSECTION OPERATION

NO CHANGE TO THE EXISTING OPERATION OF THIS SIGNAL IS REQUIRED.

SPECIAL NOTES

1. THE FOLLOWING CONTACT PERSONS ARE AS FOLLOWS:

PROJECT CONTACTS:

MR. RANDALL SCOTT, ASSISTANT DISTRICT ENGINEER - TRAFFIC
PHONE: (410) 321-2781
MR. SUE POPE, - UTILITY ENGINEER
PHONE: (410) 321-2841
MR. RICHARD L. DAFF, SR. CHIEF TRAFFIC OPERATIONS DIVISION
PHONE: (410) 787-7630
MR. EDWARD RODENHIZER, SIGNAL OPERATION CHIEF
PHONE: (410) 787-7650

EQUIPMENT LIST

A. EQUIPMENT TO BE SUPPLIED BY THE ADMINISTRATOR.

CATEGORY CODE NO.	DESCRIPTION	UNITS	QUANTITY
973023	SHEET ALUMINIUM SIGNS CONSISTING OF: R10-11A (24"X30") SPAN MOUNT	SF EA	5 1

B. EQUIPMENT TO BE FURNISHED AND/OR INSTALLED BY THE CONTRACTOR.

CATEGORY CODE NO.	DESCRIPTION	UNITS	QUANTITY
585452	24 INCH WHITE PERMANENT PREFORMED PAVEMENT MARKINGS	LF	60
585462	REMOVAL OF EXISTING PREFORMED PAVEMENT MARKINGS - ANY WIDTH	LF	55
800000	REMOVE AND RELOCATE SIGNAL HEAD	EA	4
800000	REMOVE AND DISPOSE OF EXISTING EQUIPMENT	LS	1
800000	REMOVE AND RELOCATE OVERHEAD SIGN	EA	1
813015	INSTALL OVERHEAD SIGN	SF	5

WIRING DIAGRAM

NO CHANGE TO WIRING

PHASE CHART

NO CHANGE TO PHASING

TGD-04

PHASE-3 OF MOT-3

MARYLAND DOT - STATE HIGHWAY ADMINISTRATION
Office of Traffic & Safety
TRAFFIC ENGINEERING DESIGN DIVISION
TEMPORARY GENERAL INFORMATION PLAN
**MD 45 (YORK ROAD) AT
I-695 OFF RAMP E**

 **SABRA, WANG & ASSOCIATES, INC.**
1504 JOH AVENUE
SUITE 160
BALTIMORE, MD 21227
(410) 737-6564
WWW.SABRA-WANG.COM

DRAWN BY: J. WEAVER	F.A.P. NO.	TS NO.	SHEET NO.
CHECKED BY: S. RENZI	S.H.A. NO. BA3815172	4115	
SCALE: NOT TO SCALE	COUNTY: BALTIMORE	T.I.M.S. NO.	122 OF 167
DATE: JANUARY, 2003	LOG MILE:	C-100	